

Miracle Bible Camp

Spring 2023

Construction Goals

Time estimates (we have the building permits)

Updated 3-15-23

Pine point campground chapel - Add a 30x30 addition to increase capacity

While waiting on snow to clear and road restrictions to end . . .

- Now - Remove sheetrock ceiling, save insulation
- Now - Remove screwed on metal roof and save roofing
- Now - Remove and roof trusses and rotate direction of the pitch on the building
- Now - Remove windows & wall that will receive the addition

- May ?? - As soon as we are able to haul sand and heavy equipment:
 - finish preparing base for cement slab
 - Pour cement slab / insulate under slab to prevent condensation
 - Lay one row of 8" cement blocks to match existing structure
 - Build walls, set trusses, metal roof over OSB sheeting, metal soffit & fascia
 - exterior siding 4x8 sheets
 - interior sheetrock & T&G

Activity building / Bike barn 16x24

- Now - Interior insulating and sheeting
- Now - Soffit & fascia when not dripping off roof 😊

- Soon - As soon as snow is off the roof:
 - metal (on-site) can be put on roof
- When ground thaws:
 - insulate perimeter
 - rock and grade
 - stain

Storage building at shop. 24x64

Trusses on site ready to set. 4' O.C., 2x4 purlins, sheet with metal.

Sheeting with metal will go slower, as we are reusing the metal that came off the dining hall roof

Build a house on the back 40 for new director - Goal ready fall 2023

- Weather permitting - we are first on the list to have electricity brought to the site.
- Now - Continue to fell trees
- Now - Remove stumps
- Now - Cut and split wood,
- Now - Site prep:
 - Footings
 - ICF poured concrete walls
 - Roof trusses and metal roof
- Later - Plumbing, electrical, Windows and doors
- Later - Interior... sheetrock and pine