

Miracle Bible Camp

SUMMER, 2023

Construction Goals

Time estimates (we have the building permits)

Updated 7/18/23

Pine Point Campground Chapel - Add a 30x30 addition to increase capacity

- July
 - Put metal roof over OSB sheeting, metal soffit & fascia
 - exterior siding 4x8 sheets
 - interior sheetrock & T&G, Insulate

Activity building / Bike barn 16x24 – 90% complete

- Now – In Use for the Summer!
 - Install Garage Door
 - Sheetrock ceiling

Storage building at shop. 24x64

- Finish sheeting with metal (will go slower, as we are re-using the metal from the dining hall roof)

Build a house on the back 40 for new director - Goal ready Fall/Early Winter, 2023

- Now
 - Continue to fell trees
 - Cut and split wood
- August
 - Site prep (August 1-10 Excavator)
 - Footings
 - ICF poured concrete walls
 - Roof trusses and metal roof
- Fall/Early Winter
 - Plumbing, electrical, windows and doors
 - Interior, sheetrock and finishing